

**GOVERNMENT OF TELANGANA**  
**ABSTRACT**

Panchayat Raj & Rural Development Department – PMGSY (Batch-1 2016-17) Package No.TS1XILB26 - Construction of Bridge at Ch 2/200 to 2/400 km on Road from Maharajguda of Nornoor Mandal in Adilabad District – Estimate cost Rs.84.05 lakhs (Rs.82.00 lakhs + Rs.2.05 lakhs Manintenance cost ) - Post facto Extension of Agreement time up to 31.07.2019 without imposing any penalty - Orders - Issued.

=====

PANCHAYAT RAJ AND RURAL DEVELOPMENT (ROADS) DEPARTMENT

**G.O.Rt.No. 146**

**Dated: 16-03-2020**

**Read:-**

From the CE, PR, (PMGSY), Lr.No. AEE/DEE-III/PMGSY/Ph.XII/TS1XILB26/Bridge/  
Maharajguda, dated.07.02.2020.

&&&

**ORDER:**

In the circumstances reported by the Chief Engineer, Panchayat Raj, PMGSY, Hyderabad in the reference read above, Government after careful examination of the proposal, hereby accord Extension of Agreement Time upto 31.07.2019 (329) days in respect of the work "Construction of Bridge at Ch 2/200 to 2/400 km on Road from Maharajguda of Nornoor Mandal in Adilabad District" without imposing any penalty, as the delay is not attributed to the contractor due to heavy rains and objection of farmers.

2. The Chief Engineer, Panchayat Raj, PMGSY, Hyderabad shall take further necessary action in the matter accordingly.

**(BY ORDER AND IN THE NAME OF THE GOVERNOR OF TELANGANA)**

**SANDEEP KUMAR SULTANIA**  
**SECRETARY TO GOVERNMENT**

**To**

The Chief Engineer, Panchayat Raj, PMGSY, Hyderabad.

**Copy to:**

The PS to Hon'ble M(PR,RD&MB).

SF/SC.

**//FORWARDED BY ORDER//**

**SECTION OFFICER**